

FREMONT UNIFIED SCHOOL DISTRICT
FREMONT, CALIFORNIA

CBOC REPORT

Office of Origin
FACILITIES

Subject
MEASURE "E" BOND STATUS REPORT

TO:
CITIZENS' BOND
OVERSIGHT COMMITTEE

FROM:
Therese Gain

DATE:
June 10, 2015

This is the monthly report for the period ending May 31, 2015.

1. STATUS OVERVIEW:

The 2015 Priority projects are underway:

Technology Upgrades at 4 sites: Ardenwood, Brookvale, Vallejo Mill and Kennedy - wiring complete, HVAC work at idf-mdf rooms currently in design, work to be complete by end of Summer 2015.

Classroom Additions at 4 sites –
Division of the State Architect DSA has completed review of the drawings for Azevada and Mattos. Final DSA approval pending acceptance of Geotechnical Report by the California Geological Society.

The drawings for Irvington HS were submitted to the (DSA).

Classroom Additions at Warm Springs – DSA submittal is pending in June.

Groundbreaking ceremonies have been completed for Azaveda, Mattos, and Irvington.

Priority 2 Projects at various sites – pre-planning and scoping underway;
Procurement for design services is in process.

2. PROJECT BIDS: None at this time.

3. SCHEDULE/PHASING ISSUES: No issues at this time.

4. FUNDING ISSUES: Classroom Addition projects: Reallocation request approved by the Board on May 20th, 2015. Some projects have experienced significant additional costs and require supplementing. However, there are projected savings from other projects to cover the deficit without impacting the remaining program contingency.

5. HANDOUTS:

Budget vs. Actual Costs Report – by Priority, dated April 27, 2015.
May Project Monthly Reports

CBOC Voicemail 510-979-7710
CBOC Email cboc.measure.e@fremont.k12.ca.us